

## 2025 Annual Financial Plan Update



Alaska Department of Transportation  
and Public Facilities  
P.O. Box 196900  
Anchorage, AK 99519-6900

September 2025

*This page intentionally left blank.*



## **Sterling Highway Milepost 45 to 60 Project 2025 Annual Financial Plan Update**

### LETTER OF CERTIFICATION

The Alaska Department of Transportation and Public Facilities (DOT&PF) developed an Initial Financial Plan in March 2023 under the new classification as a “Major Project” for the Sterling Highway Milepost (MP) 45 to 60 (45–60) Project. The Federal Highway Administration (FHWA) identifies “Major Projects” as those with estimated costs over \$500 million. Previous annual project cost estimates fell below that threshold. The increased cost of materials and labor, inflation, in combination with expenditures to date, and estimated future costs has resulted in the cumulative project estimate exceeding \$500 million dollars; therefore, a Project Management Plan (PMP) was prepared and submitted to the FHWA on September 12, 2022, for review and was approved on March 14, 2023. The PMP is a living document and shall be reviewed and updated as the project progresses or when significant changes occur.

The project participated in an initial Cost and Schedule Risk Assessment (CSRA) in January 2023. A second CSRA was conducted April 3-5, 2024. The 2025 Annual Financial Plan (AFPU) updates the 2024 AFPU to provide current cost estimates to complete the project and estimates of financial resources needed to fund the project. This plan was prepared pursuant to the requirements of United States Code (USC) Section 106, Title 23, and guidance issued by the FHWA (FHWA 2014).

The cost data in the Financial Plan provides an accurate accounting of costs incurred to date and includes a realistic estimate of future costs based on an engineer’s estimate and expected construction costs. While the estimates of financial resources rely upon assumptions regarding future economic conditions and other variables, they represent realistic estimates of available monies to fund the project.

The Financial Plan is a living document. DOT&PF believes that the Financial Plan provides an accurate basis upon which to schedule and fund the Sterling Highway MP 45–60 Project and commits to provide annual updates according to the schedule outlined in the 2023 IFP.

To the best of our knowledge and belief, the Financial Plan, as submitted herewith, fairly and accurately presents the current financial position of Sterling Highway MP 45–60 Project, cash flows, and expected conditions for the duration of project design and construction. The financial forecasts in the Financial Plan are based on our judgment of the expected project conditions and an expected course of action. We believe that the assumptions underlying the Financial Plan are reasonable and appropriate. Further, we have made available all significant information that we believe is relevant to the Financial Plan and, to the best of our knowledge and belief, the documents and records supporting the assumptions are appropriate.

Respectfully Submitted:

\_\_\_\_\_

Date: \_\_\_\_\_

Ryan Anderson

DOT&PF Commissioner

PO Box 112500

3132 Channel Drive

Juneau, AK 99811-2500



## **Executive Summary**

This is the 2025 Annual Financial Plan Update (AFPU) for the Sterling Highway Milepost (MP) 45–60 Project. It discusses the expenditures as of 30 June 2025, current cost estimates, and project funding as proposed in Amendment #2 2024–2027 Statewide Transportation Improvement Program (STIP) and beyond. Amendment #2 was approved by the Federal Highways Administration (FHWA) and Federal Transit Administration (FTA) on July 14, 2025. In 2022, the Sterling Highway MP 45–60 Project (the Project) was reclassified as a “Major Project” when the estimated total project cost exceeded \$500 million. An Initial Financial Plan (IFP) under the new classification as a Major Project was submitted and accepted by FHWA in March 2023. The prior IFP (2018) and subsequent AFPUs provided baseline information for project scope, schedule, cost estimate, and funding structures to provide reasonable assurance that there will be enough funding available to implement and complete the entire project, or a fundable stage of the project, as planned.

The Project aims to improve transportation, traffic flow, efficiency, and safety on a segment of the Sterling Highway in the greater Cooper Landing area in Southcentral Alaska. The Alaska Department of Transportation and Public Facilities (DOT&PF) is the project sponsor, and FHWA serves as the lead federal agency.

Construction Manager/General Contractor (CMGC) is the current selected project delivery method for a majority of the project. The DOT&PF began project construction in 2020. The current anticipated completion date is end of 2031, with the facility opening to the public in 2032. Over \$436 million has been obligated to date with an additional \$116.4 million to be obligated in FY25-27, and the remaining \$236 million obligated post FY2027. The project has a current AC balance of approximately \$190 million with approximately \$145 million of ACC planned post FY 2027.

The 2022 project estimate was \$689.9 million, with a cost to complete of \$533.9 million. The 2023 project estimate was \$884.5 million with a cost to complete of \$461.8 million. The 2024 project estimate was \$893.5 million with a cost to complete of \$412.7 million. The current total project cost is \$832.6 million; the construction project estimate is \$691.0 million with an estimated cost to complete of \$250.0 million.

Cost and Schedule Risk Assessments (CSRA) were conducted in January 2023 and April 2024. Both assessments utilized a Monte Carlo simulation. As more knowledge is obtained through field explorations, and as design advances, the estimate is expected to become more accurate.

This document demonstrates DOT&PF’s commitment to complete the project and demonstrates sound financial planning, as required by United States Code Section 106(h) of Title 23, as amended by Section 1503(a)(4) of Moving Ahead for Progress in the 21<sup>st</sup> Century Public Law 112-141.<sup>1</sup> : :

---

<sup>1</sup> No updates to financial plan requirements were included in the latest surface transportation act, otherwise known as the Surface Transportation Reauthorization Act of 2021.

**Table of Contents**

- 1.0 Introduction and Requirements..... 1
  - 1.1 Plan Overview and Process ..... 1
  - 1.2 Plan Contents..... 2
- 2.0 Project Description ..... 2
  - 2.1 Project History..... 3
  - 2.2 Project Description ..... 3
  - 2.3 Construction Staging Plan..... 9
- 3.0 Schedule.....14
- 4.0 Project Cost .....16
  - 4.1 Updated Cost Estimate ..... 18
  - 4.2 Cost Estimate Assumptions ..... 20
- 5.0 Project Funds .....21
  - 5.1 Project Funding Sources ..... 21
  - 5.2 Project Obligations to Date ..... 21
    - 5.2 Statewide Transportation Improvement Program (STIP) ..... 21
  - 5.3 Federal Funds ..... 23
  - 5.4 State Funds ..... 23
  - 5.5 Local Funds..... 23
  - 5.6 Other Funding Techniques ..... 24
  - 5.7 Proposed Funding Plan ..... 24
- 6.0 Financing .....24
- 7.0 Cash Flow .....25
- 8.0 Public-Private Partnership (P3) Assessment .....26
- 9.0 Risk and Response Strategies .....26
  - 9.1 Project Risks ..... 26
  - 9.2 Response Strategies ..... 28
    - 9.2.1 Temporary Roadway on Alignment by 2027 ..... 28
    - 9.2.2 Inadvertent Archaeological Discovery During Construction ..... 28
    - 9.2.3 Cultural Site Expansion ..... 28
    - 9.2.4 ICAP Changes..... 29
    - 9.2.5 Scope Increase / Quartz Creek Frontage Road ..... 29
    - 9.2.6 Cultural Resources Programmatic Agreement ..... 29
    - 9.2.7 Archaeological Monitoring / Construction Monitoring ..... 30
    - 9.2.8 CMGC Contracting Method ..... 30
    - 9.2.9 Inadvertent Discovery During Construction..... 31
    - 9.2.10 Insufficient Funding in Future Years ..... 31
  - 9.3 Previous Project Cost and Schedule Risks ..... 31

10.0	Annual Update Cycle .....	35
11.0	Summary of Cost Changes Since Last Year’s Financial Plan .....	35
12.0	Cost and Funding Trends Since Initial Financial Plan .....	35
13.0	Summary of Schedule Changes Since Last Year's Financial Plan .....	36
14.0	Schedule Trends Since Initial Financial Plan .....	36

**List of Tables**

Table 1:	Anticipated Construction Staging Approach .....	11
Table 2:	Date of Completion Comparison Since 2022 Designation as a Major Project .....	14
Table 3:	Project Schedule and Major Milestones .....	15
Table 4:	Estimate Comparison by Stage since designation as a Major Project (Millions) ....	18
Table 5:	Total Project Cost Estimate & Cost to Complete by Phase (Millions \$).....	19
Table 6:	Project Cost by Stage and Phase (Million) .....	19
Table 7:	Project Cost Net Change (Millions \$) .....	20
Table 8:	Cost Estimate Assumptions .....	20
Table 9:	Proposed Financing Plan by Fiscal Year, (Millions \$).....	24
Table 10:	Major Funding Assumptions and Risks.....	27

**List of Figures**

Figure 1:	Project Location and Vicinity Map .....	5
Figure 2:	Project Scope and Structure Map .....	7
Figure 3:	Anticipated Construction Staging Approach .....	12
Figure 4:	2024-2027 STIP Amendment 2, Funding Plan .....	23
Figure 5:	Annual & Cumulative Cash Flow (Millions \$) .....	26

**ACRONYMS AND ABBREVIATIONS**

AC	Advance Construction
ACC	Advance Construction Conversion
AFP	Annual Financial Plan
AFPU	Annual Financial Plan Update
CMGC	Construction Manager/General Contractor
CSRA	Cost and Schedule Risk Assessment
DOT&PF	Alaska Department of Transportation & Public Facilities
DSEIS	Draft Supplemental Environmental Impact Statement
EIS	Environmental Impact Statement
FFY	Federal Fiscal Year
FHWA	Federal Highway Administration
HTF	Highway Trust Fund
ICAP	Indirect Cost Allocation Plan
IFP	Initial Financial Plan
MP	Milepost
MPDG	Multimodal Project Discretionary Grant
NEPA	National Environmental Policy Act
NHPP	National Highway Performance Program
P3	Public-Private Partnership
PA	Programmatic Agreement
ROD	Record of Decision
ROW	Right-of-Way
SEIS	Supplemental Environmental Impact Statement
STIP	Statewide Transportation Improvement Program
USC	United States Code
VE	Value Engineering
YOE	Year of Expenditure

*This page intentionally left blank.*

## **Introduction and Requirements**

### **Plan Overview and Process**

Title 23 United States Code (USC) Section 106 provides guidance and requirements for Federal Highway Administration (FHWA) projects with respect to their anticipated total costs. Projects that involve FHWA funding and have an estimated project cost greater than \$100 million require an Annual Financial Plan (AFP) per 23 USC 106(i). “Major Projects” are subject to additional requirements as detailed in 23 USC 106(h). An Initial Financial Plan (IFP) for the Sterling Highway Milepost (MP) 45–60 Project (the project) was developed in 2017, submitted to FHWA, and appended to the Environmental Impact Statement (EIS) as Appendix H (2018). When the IFP was developed, the project did not meet the \$500 million dollar threshold to be designated a Major Project by the FHWA.

In 2022 expenditures and expected cost to complete, combined, exceeded the \$500 million threshold; therefore, the project meets the criteria of a Major Project. Due to this designation, a review team consisting of the Alaska Department of Transportation and Public Facilities (DOT&PF), project consultants, Construction Manager/General Contractor (CMGC) representatives, and FHWA conducted a Cost and Schedule Risk Assessment (CSRA) workshop January 10–13, 2023, to review the cost, risks, and schedule estimates.

The 2023 IFP for a Major Project was prepared pursuant to the requirements of 23 USC 106(h) and the Financial Plan guidance issued by FHWA. The initial plan and subsequent updates reflect this project’s cost estimate and revenue structure in the year of the report. It is intended to provide reasonable assurance that there will be sufficient financial resources available to complete the project as planned.

In April of 2024 a second CSRA was conducted by a review team consisting of FHWA, DOT&PF, CMGC, and project consultants. This was done to update the YOE estimates due to an extension of the project duration, to evaluate and update the risk register, consider delivery methods, and identify project opportunities. The project design teams, construction contractor, and DOT&PF continue to look for opportunities to reduce costs while still meeting the purpose of the project and delivering a project that adds value to the state transportation system.

Annual updates should be submitted to FHWA no later than 90 days after the end of the reporting cycle (June 30). They should reflect the cost, schedule, phasing, funding changes, risks and mitigation strategies that have occurred since the previous AFPU and should be submitted no later than September 30 of each reporting year.

## **Plan Contents**

A project that receives FHWA funding that has estimated costs above \$100 million and below \$500 million is classified as “Other Projects” and is required to prepare an AFP that is available to the Secretary for review upon their request. A project estimated to cost over \$500 million is classified as “Major” and requires that a Project Management Plan, IFP, and AFPU (23 USC 106(h)(1) and (3)) be submitted to the Secretary for review.

This annual update followed the guidance provided under 23 USC 106 for the preparation of this 2025 AFPU, and as such contains the following components:

- **Project Description** – provides an overview and history of the project to date.
- **Schedule/Phasing plan** – lists major milestones for completing the project.
- **Project Cost** – provides a detailed estimate of project costs, summarizes the costs to date, and provides detail on key cost-related assumptions.
- **Project Funds** – describes the project’s plan of finance, including the anticipated sources of funds and financing methods.
- **Financing Issues** – issues with the state’s financing facilities are not known or anticipated at this time.
- **Cash Flow** – introduces the expectation that DOT&PF will have sufficient revenues to complete the project.
- **Public-Private Partnership (P3) Assessment** – describes the process used to assess the appropriateness of a P3 to deliver the project.
- **Risk and Response Strategies** – documents the project risks and strategies to minimize identified risks.
- **Annual Update Cycle** – annual update of the Financial Plan.

## **Project Description**

DOT&PF, in cooperation with FHWA, has developed the Project to bring the highway up to current standards for a rural principal arterial and improve transportation, traffic flow, efficiency, and safety. The Sterling Highway, a Scenic Byway, is located approximately 100 highway miles south of Anchorage in the Kenai Peninsula Borough in Southcentral Alaska. Located in Cooper Landing, the project area includes the western end of Kenai Lake/Skilak Lake Road and follows the Kenai River Valley downstream about 11 miles, nearly to the western edge of the Kenai Mountains/Quartz Creek Road. The Kenai River and its tributary, the Russian River, are popular world-class salmon- and trout-fishing streams. Geographic and land use constraints are considerable. The project area lies within the Chugach National Forest and the Kenai National Wildlife Refuge. Remaining lands are owned by the Borough, the State of Alaska, private citizens, and Cook Inlet Region, Incorporated, the area’s regional Native Corporation established by the Alaska Native Claims Settlement Act. Figure 1 shows the project location and vicinity.

### **Project History**

The project history dates to the 1970s. DOT&PF and FHWA published a Draft EIS in 1982 for a MP 37–60 project (8 miles longer than the current segment). They published a second Draft EIS in 1994 but did not publish a Final EIS in either case. FHWA approved a plan to split the project into two functionally independent projects. DOT&PF and FHWA approved the less-complicated MP 37–45 segment. DOT&PF constructed that portion in 2000–2001 and began work on a Draft Supplemental EIS (SEIS) for the more complicated MP 45–60 section in 2000. Scoping meetings occurred between 2000 and 2003, and the Draft SEIS for the Sterling Highway MP 45–60 Project, with four reasonable “build” alternatives and a No Build Alternative, was distributed for review in 2015. In March 2018, a Final EIS and Section 4(f) Evaluation was published. In May 2018, a Record of Decision (ROD) that selected the Juneau Creek Alternative was issued.

### **Project Description**

The Sterling Highway Milepost 45-60 (Mile Point 8-25) project includes reconstruction of the western end of the existing highway between MP 55.5 and MP 58 and the eastern end from MP 44.5 to MP 46 to meet current rural principal arterial standards. The selected Juneau Creek Alternative also includes construction of approximately 10 miles of new alignment north of the existing Sterling Highway, including a new bridge across Juneau Creek Canyon. The project will construct a tight diamond interchange at the western intersection of the Sterling Highway and the Juneau Creek route, an underpass for United States Forest Service administrative roads west of Juneau Creek; four dedicated underpasses for wildlife; one dedicated overpass for wildlife; pedestrian facilities including separated trails, undercrossings, trailheads; and passing and climbing lanes where necessary. The project will be completed in six stages.

As proposed, the highway would be constructed as a 40-foot-wide paved highway (12-foot lanes with 8-foot shoulders). Passing lanes are included where warranted based on current analysis. Where passing lanes are provided, the road cross-section typically would be three lanes wide.

The proposed Juneau Creek Bridge will span the canyon south of Juneau Creek Falls. To comply with federal guidance and ensure the best value for the project, a Value Engineering study was conducted in January 2022, and the final report was distributed in April 2022. Two bridge alternatives were recommended for consideration and additional development by the DOT&PF Bridge Section. The Steel Plate Girder Bridge was selected as the preferred alternative, which consists of a 928-foot-long structure with a center main span of 440 feet and two single-span approaches at 240 feet long. The bridge deck is 63.5 feet wide and includes three 12-foot travel lanes with 8-foot shoulders and an 8-foot barrier separated

pathway. Certification was completed in August 2023, was awarded in Nov 2023, and construction started in spring of 2024. To meet EIS commitments, a pullout will be constructed on the eastern approach, and the bridge deck height must accommodate separated pedestrian and animal trails underneath. Figure 2 shows the general scope of the project, main infrastructure installations, and the Juneau Creek Bridge location.




Figure 1: Project Location and Vicinity Map

*This page intentionally left blank.*




Figure 2: Project Scope and Structure Map

*This page intentionally left blank.*

### **Construction Staging Plan**

The project was originally proposed to be completed in five (5) stages. The 2024 AFPU included seven (7) stages. The current schedule for the project proposes six (6) stages, Stage 6 will construct the Resurrection Pass Trailhead, parking lot, signing, striping, guardrail, and final paving. The schedule shown in Table 1 has been updated from the 2024 AFPU and is dependent on additional funding availability/commitments. Design, for some stages, is anticipated to be completed before funding for construction may be available. As project funding is obligated the expected completion and opening date will be adjusted and reported in subsequent AFPU's.

Table 1 describes and Figure 3 illustrates an updated design and construction staging approach from what was identified in the 2024 AFPU. The current planned construction completion date is end of 2031 with the roadway opening to the public in 2032.

The 2024 Construction Management Plan identified construction and design durations. The 2024 AFPU and CSRA included completion dates in the range of results reported from the Monte Carlo simulation. The current status of project Stages is as follows:

- **Stage 1B** design was completed in 2023. This stage was Certified with final stamped plans and utility agreements, in 2025.
- **Stage 2** construction has begun; completion and opening of the Juneau Creek Bridge is on schedule to occur in 2028.
- **Stage 3 and 4** constructed partial embankments and drainage of the pioneer roads that provide construction access to Juneau Creek Bridge. Stages 3 and 4 have been revised and no longer include final grade, they are considered complete.
- **Stages 1B and 5** are expected to generate a significant amount of fill material that has been / will be used to construct the final grades of Stage 3 and 4. Final grade of Stages 3 and 4 have been reallocated to stages 1B and 5 respectively.
- **Stage 5** design is 35% complete and construction is expected to start in 2029
- **Stage 6** will include final paving, striping, roadside hardware, constructing trailheads and parking.

The schedule shown in Table 1 has been updated from the 2024 AFPU and is dependent on additional funding availability/commitments. Design, for some stages, is anticipated to be completed before funding for construction may be available. As project funding is obligated the expected completion and opening date will be adjusted and reported in subsequent AFPU's.

**Table 1: Anticipated Construction Staging Approach**

<b>Stage</b>	<b>Construction Description</b>	<b>Design</b>	<b>Construction Seasons</b>	<b>2024 AFPU End Date</b>	<b>2025 AFPU End Date</b>
1A	Reconstruct the western existing Sterling Highway between MP 55.5 and MP 58.	2019–2021	Completed 2023	Not evaluated in 2024 CSRA	Completed 2023
1B	Reconstruct Sterling Highway between MP 44.5 and approximately MP 46. Final grade of Stage 3	Completed 2025	2025–2028	2030	2028
2	Construct the Juneau Creek Bridge. Construct “pioneer roads” to access the JCB site to facilitate the movement of bridge construction materials and equipment.	Completed 2023	2024–2028	Not evaluated in 2024 CSRA	2028
3	Construct partial embankment and drainage for the road from Sterling Highway, MP 46, to the east side of Juneau Creek Bridge.	Completed 2022	2022–2024	Completed See Stage 1B for final grade	Completed See Stage 1B for final grade
4	Construct partial embankment and drainage for the road from Sterling Highway, MP 55, to the west side of Juneau Creek Bridge.	Completed 2022	2022–2024	Completed See Stage 5 for final grade	Completed See Stage 5 for final grade
5	Construct the western intersection (tight diamond) of the new and existing Sterling Highway (MP 55 to 56). Final grade of Stage 4	2024–2026	2029–2030	2033	2030
6	Final paving, signing, striping, guardrail, rumble strips, trailheads, revegetation, and landscaping.	2024–2026	2030–2031	2034	2031




Figure 3: Anticipated Construction Staging Approach

*This page intentionally left blank.*

## Schedule

In 2022, the project exceeded the \$500 million threshold and was classified as a Major Project, an initial CSRA was required and completed in 2023. An additional CSRA was performed in 2024 to reevaluate the impacts of funding shortages on the schedule. Table 2 below represents the schedule, in year of completion, as identified in the 2023 IFP, 2023 AFPU, 2024 AFPU, and 2025 AFPU. Due to opportunities to accelerate the schedule the construction of Resurrection Pass Trailhead has been incorporated back into Stage 6. Stage 2, construction of the Juneau Creek Bridge, started in 2023 and is scheduled to be completed in 2028. In 2024 the final grade construction of Stages 3 and 4 was consolidated into Stages 1B and 5. The project is scheduled to be completed at the end of 2031, as shown in Table 2 below.

**Table 2: Date of Completion Comparison Since 2022 Designation as a Major Project**

STAGE	2023 IFP	2023 AFPU	2024 AFPU	2025 AFPU
1A: Sterling Hwy west	Completed	Completed	Completed	Completed
1B: Sterling Hwy East	7/2026	10/2030	5/2030	6/2028
2: Juneau Creek Bridge	8/2027	10/2028	2028	2028
3: JCB to MP 46, initial	10/2024	10/2024	Completed	Completed
4: JCB to MP 55, initial	10/2024	10/2024	Completed	Completed
5: Western Interchange	10/2026	10/2030	1/2033	10/2030
6: Final paving, markings, hardware, trailheads, and parking	10/2027	10/2032	10/2034	10/2031

The project is currently anticipated to be completed and open to the public in 2032, as shown in Table 3. The project is being constructed in multiple stages as described in Section 0. The annual construction seasons are typically from April 1 through October 31, with some winter work. Stage 1 was split into 1A and 1B after 2020. Final paving and striping were originally scheduled (2017-2020) as Stage 5 and is currently Stage 6. Stage 5 is now the western interchange. Table 3 includes schedule updates before and after the designation as a Major Project in 2022.

□	2017 Initial Schedule
■	2020 Schedule Update
■	2021 Schedule Update
■	2022 Schedule Update
■	2023 Schedule Update
■	2024 Schedule Update
■	2025 Scheule Update
■	Stage Completed

**Table 3: Project Schedule and Major Milestones**

Stages / Major Milestones	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034
Environmental permitting /mitigation Procurement/ Final design	□	□														
	■	■	■													
	■	■	■	■	■											
	■	■	■	■	■	■	■	■	■	■	■	■	■			
	■	■	■	■	■	■	■	■	■	■	■	■	■			
Right-of-way acquisition	□															
		■	■	■												
		■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
Utility relocation	□		■	■		■	■									
				■		■	■									
1A: Existing Sterling Hwy-west		□														
			■	■	■											
			■	■	■	■	■	■	■	■	■	■	■	■	■	■
1B: Existing Sterling Hwy-east & final grade JCB to MP 46		□				■	■	■								
			■	■	■	■	■	■								
										■	■	■				
										■	■	■				
2: Construction of the Juneau Creek Bridge			□	□	□											
			■	■	■	■										
				■	■	■	■	■								
					■	■	■	■	■							
						■	■	■	■	■	■					
						■	■	■	■	■	■					
3: JCB east to MP 46 of existing Sterling		□	□	□	□											
		■	■	■	■	■										

*Sterling Highway MP 45–60 Project  
2025 Annual Financial Plan Update*

<b>Stages / Major Milestones</b>	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034
Hwy. (Final grade included in Stage 1B)				Orange	Orange	Orange										
4: JCB west to MP 55 of existing Sterling Highway. (Final grade included in Stage 5)				Blue	Blue	Blue										
					Pink	Pink	Dark Blue	Dark Blue	Dark Blue	Dark Blue	Dark Blue	Dark Blue	Dark Blue	Dark Blue	Dark Blue	Dark Blue
				Green	Green	Green										
				Yellow	Yellow	Yellow										
				Orange	Orange	Orange										
				Blue	Blue	Blue										
					Pink	Pink	Dark Blue	Dark Blue	Dark Blue	Dark Blue	Dark Blue	Dark Blue	Dark Blue	Dark Blue	Dark Blue	Dark Blue
5: Western intersection & final grade JCB to MP 55							Yellow	Yellow			Blue	Blue				
							Orange	Orange				Pink	Pink	Pink		
											Teal	Teal				
6. Final paving, signing, striping, trailheads (Stage 5 in 2017-2020)							Yellow	Yellow				Blue	Blue	Blue	Blue	Blue
							Green	Green	Orange	Orange				Pink	Pink	Pink
												Teal	Teal			
Estimated opening to Traffic							Green		Orange							Blue
														Teal		Pink

**Project Cost**

This section presents the current cost estimate of the overall project, which includes expenditures to date and all estimated remaining costs to complete. The total project cost includes estimates for the preliminary engineering, National Environmental Policy Act (NEPA) compliance, and environmental contingencies (i.e., permitting); right-of-way (ROW); utility relocation; construction; project management; and contingencies.

The cost of each stage as identified in the 2023 IFP, 2023 AFPU, 2024 AFPU, and 2025 AFPU are shown in Table 4 below. The construction of Resurrection Pass Trailhead / Parking was broken out in 2024 as Stage 7. This work has been reincorporated into Stage 6 in 2025. Stage 2, construction of the Juneau Creek Bridge, was awarded in 2023, is fully funded with an anticipated to be completed (TBC) construction date in 2028. Stages 3 and 4 have been revised and no longer include final grade, they were considered complete in 2024. The obligation for Stage 1B, PDA submitted 24 July 2025, has been approved. This obligation occurred after the June 30, 2025, cutoff date but before this AFPU was submitted and has therefore been included in the table below. The cost for the final grades for Stages 3 and 4 has been consolidated into Stages 1B and 5.

Based on the cost to date (\$582.6 million) and the estimated cost for the remaining construction stages (\$250 million) the total project cost is approximately \$832.6 million.

**Table 4: Estimate Comparison by Stage since designation as a Major Project (Millions)**

STAGE	2023 IFP	2023 AFPU	2024 AFPU	2025 AFPU
1A: Sterling Hwy West	Completed			
1B: Sterling Hwy East	\$135.1	\$144.5	\$157.0	\$117.3
2: Juneau Creek Bridge	\$142.3	\$169.7	In Construction	
3: JCB to MP 46, Initial	\$131.4		Completed	
4: JCB to MP 55, Initial			Completed	
5: Western Interchange	\$116.9	\$173.1	\$146.3	\$137.2
6: Final Paving, Markings, Hardware, Parking, and Trailheads	\$63.3	\$91.1	\$107.9	\$112.8

#### Updated Cost Estimate

depicts the current reported project costs by fiscal year based on the staged construction approach, as described earlier. Funds to date, as shown in the table below, include all funds obligated through the 30 June 2025 established reporting period. Funds obligated or anticipated after 30 June 2025 are included in the FFY 2025 column. The cost to complete all remaining stages is included in FFY’s 2026-2029. The baseline estimated cost to complete by project stage were prepared during the 2024 CSRA and are escalated by 3.4% per year to the year of expected expenditure.

Stage 1B obligation of \$112.5 million for construction and \$1.1 for Utilities was recently approved. The project had a prior obligation of \$3.7 for ROW . The current 24-27 STIP, Amendment 2, identifies the following proposed additional obligations:

- \$144.7 million in Post FFY 2027 for Stage 5.
  - The current estimate for Stage 5 is approximately \$137.2 million, future STIP amendments could reduce the planned obligation.
- \$91.3 million in Post FFY 2027 for Stage 6, Final Stage.
  - The current estimate for Stage 6 is approximately \$112.8 million, future STIP amendments will need to increase the planned obligation.

**Table 5: Total Project Cost Estimate & Cost to Complete by Phase (Millions \$)**

Cost Category	Funds to Date <sup>a</sup>	FFY <sup>b</sup> 2025	FFY <sup>b</sup> 2026-29	*Cost to Complete	*Total Project Cost
Pre-Construction <sup>c</sup>	\$132.4	\$0.0	\$0.0	\$0.0	<b>\$132.4</b>
ROW	\$7.9	\$0.0	\$0.0	\$0.0	<b>\$7.9</b>
Utilities	\$0.1	\$1.1	\$0.0	\$0.0	<b>\$1.2</b>
Construction <sup>d</sup>	\$328.5	\$112.5	\$250.0	\$250.0	<b>\$691.0</b>
<b>*Total</b>	<b>\$468.9</b>	<b>\$113.6</b>	<b>\$250.0</b>	<b>\$250.0</b>	<b>\$832.5</b>

a Funds to date include programmed funding up to 30 June 2025

b Federal Fiscal Year (FFY) is October 1 to September 30.

The values shown are in hundreds of millions of dollars.

cPre-construction includes NEPA/preliminary and design engineering, and environmental permitting.

dConstruction includes basic roadway, bridge/structure, contingency, and construction engineering.

\* Slight discrepancies may occur due to rounding.

Table 6 depicts funding by funding phase and stage. The values presented are based on obligations prior to and within FFY 2025 including those that occurred after the 30 June 2025 cutoff. The estimates for stages that have not been awarded are based on the estimates prepared for the 2024 AFPU and have been adjusted to YOE and current ICAP.

**Table 6: Project Cost by Stage and Phase (Million)**

Funding Phase	1A & EWP	Stage 1B	Stage 2	Stage 3/4	Stage 5	Stage 6
Pre-Construction (Phase 2)	\$132.4					
ROW (Phase 3)	\$4.3	\$3.7				
Utilities (Phase 7)		\$1.1	\$0.0	\$0.1		
Construction (Phase 4)	\$30.9	\$113.6	\$169.7	\$128.1	\$137.2	\$112.7

The values shown are in hundreds of millions of dollars.

Pre-construction includes NEPA/preliminary and design engineering, and environmental permitting.

Construction includes basic roadway, bridge/structure, contingency, and construction engineering.

Note: Slight discrepancies may occur due to rounding.

Table 7 displays reported total project cost estimate adjustment between the 2023 IFP and subsequent annual updates. FHWA allowed the 2023 IFP to use the 2022 AFPU total project cost, as shown below, with the understanding that this estimate would be updated based on known estimates and submitted with the 2023 AFPU. The 2025 AFPU total reflects current project estimates escalated for YOE. Before the designation as a Major Project in 2022 the previous project cost estimates for all phases were \$374.1 million in 2017, \$557.8 million in 2020, \$478.0 million in 2021, and \$689.9 million in 2022.

**Table 7: Project Cost Net Change (Millions \$)**

Cost Category	2023 IFP	2023 AFPU	2024 AFPU	2025 AFPU	Net Change Since 2023 IFP
Pre-Construction	\$74.3	\$130.3	\$137.30	\$132.4	\$58.1
ROW	\$11.0	\$7.9	\$7.9	\$7.9	(\$3.1)
Utilities	\$2.1	\$4.1	\$1.6	\$1.2	(\$0.9)
Construction	\$602.5	\$742.2	\$746.7	\$691.0	\$88.5
<b>Total</b>	<b>\$689.9</b>	<b>\$884.6</b>	<b>\$893.5</b>	<b>\$832.5</b>	<b>\$142.6</b>

Note: Slight discrepancies may occur due to rounding.

### Cost Estimate Assumptions

Table 8 presents assumptions for each primary project element.

**Table 8: Cost Estimate Assumptions**

Project Element	Inputs/Methodology
NEPA documentation; includes preliminary engineering/ pre-construction (NEPA)	These costs include preliminary engineering and design services through the completion of the NEPA process.
Engineering	
Design engineering	Design engineering is based on current estimates considering current expenditures and anticipated spending rates. The estimate includes current anticipated costs for wetland and Section 106 mitigation.
Construction	
Bridge and structure subtotal	Construction costs are based on the current awarded construction contract.
Construction engineering (10%)	Construction engineering/administration is 10% of the basic roadway and bridge structure costs.
ROW & Utilities	
Utilities	Utility costs include relocation of power distribution and telephone poles and raising of lines and a line extension to provide power to proposed facilities.
ROW	ROW costs estimate the land payment portion only of ROW acquisition. It does not address the other per parcel costs of ROW acquisition. Furthermore, these costs consider only privately owned land impacted by the alternatives. Impacted parcels owned by federal, state, and local agencies are assumed to be acquired by agreement rather than payment.

Source: Construction cost estimate summary sheets. Note: The Indirect Cost Allocation Plan (ICAP) has been applied to all costs, except for what has already been obligated. As of July 1, 2025, ICAP is estimated at 5.37% of the combined subtotal of project development and construction. This is generally the standard percentage that DOT&PF typically applies to the base construction estimate for DOT&PF departmental overhead charge.

## **Project Funds**

### **Project Funding Sources**

The project is currently being financed with the State’s Federal-aid apportionment (Formula funds), Bridge Funds, state match, and other state funds under Advance Construction. In 2022, the project applied for a Rebuilding American Infrastructure with Sustainability and Equity (RAISE Grant) and in 2023 the project applied for a Multimodal Project Discretionary Grant (MPDG). The project was not selected as a recipient of either grant; however, the project will continue to apply for grants and explore additional funding opportunities.

The project has an AC balance of \$257.9 million and planned ACC as follows:

- Design, Phase 2: \$6.5 Million
- Stage 1B: \$74.9 Million
- Stage 2: \$118.0 Million, ACC of \$86.3 million included in 2025-2027 STIP, Amd 2
- Stage 3 and 4: \$58.4 Million, ACC of \$58.4 million included in 2025-2027 STIP, Amd 2

The State plans to identify conversion of the remaining AC balance of \$112.3 million in the 2026-2029 STIP. The State currently anticipates using Formula funds for the construction of Stage 5 and Stage 6. However, AC funding may be used initially to maintain and/or accelerate the construction schedule for Stage 5 and 6.

### **Project Obligations to Date**

Since 2009, the Project has obligated \$285.9 million in Formula funds. This AFPU is reporting the funding that has occurred from 30 June 2024 to 30 June 2025. There was an additional \$113.6 million obligated to the project after the 30 June 2025 cutoff date but before the end of FFY 2025. This amount is included in the \$285.9 million obligated to date. Funds obligated to the project after FFY 2025 will be included in the 2026 AFPU.

### **Statewide Transportation Improvement Program (STIP)**

The 2016-2019 DOT&PF STIP was approved November 27, 2017, and included the project as STIP ID 2673 under the name “Sterling Hwy MP 45–60 Sunrise Inn to Skilak Lake Road Construction” and was considered the “Parent Project” in subsequent STIPs. To facilitate project construction phasing several projects were established under the various STIP IDs as “child stages”.

The 2024-2027 STIP Amendment #2 was approved on July 14, 2025. The funding for the Sterling Highway Milepost 45-60 project is identified in the following IDs:

- **ID 2673:** “Sterling Highway Milepost 45–60 [Parent and Final Construction]” is identified as the “Parent Project”. This includes the initial clearing and environmental mitigation. Project Stage 6, which will include final paving signing, striping, trailheads, guardrail, Resurrection Pass Trailhead, and parking have been consolidated under the parent project.
- **ID 32300:** Child Stage 1, Included advanced clearing, pioneer roads, and Project Stage 1A which has been completed.
- **ID 34734:** Child Stage 1B includes reconstruction of MP 44.5 to MP 46 and final grade of project Stage 3.
- **ID 33242:** Child Stage 2, Project Stage 2, Juneau Creek Bridge (JCB).
- **ID 32319:** Child Stage 3 and 4, included new highway alignments both east and west of JCB. These stages are considered completed.
- **ID 32683:** Identified as Child Stage 4 in the STIP and Project Stage 5. This stage will construct the western intersection of the new highway with existing.
- **ID 32653:** Child Stage 5 in the STIP, Project Stage 6 includes work between MP 46.4 and 56 on the existing highway.

The remaining balance of funds needed to complete the project are expected to be identified in STIP 2026-2029 which is currently in development. Subsequent AFPU’s will report the results of efforts to obtain non-traditional funding and the STIP to demonstrate Alaska’s strategies to fully fund the project. Figure 4 shows the 2024-2027 STIP Amendment #2 project funding plan.

Additional Project Details									
STIP ID #	IRIS Code	Total Project Cost by Stage	Obligated Prior to FY25	FY25-27 Planned Obligation w/o ACC	Post FY27 Planned Obligations	Start	Finish	AC Balance Prior to FY25	Post FY27 ACC
2673-Parent Preconstruction	Z530140000	\$133,326,350	\$133,326,350	\$0	\$0	45	60	\$12,142,000	\$0
32300-Child Stage 1	CFHWY01018	\$1,461,456	\$1,461,456	\$0	\$0	45-47	56-58	\$1,365,000	\$0
34734-Child Stage 1	CFHWY00694	\$120,091,560	\$3,686,560	\$116,405,000	\$0	45	47	\$0	\$0
33242-Child Stage 2	CFHWY01060	\$169,708,278	\$169,708,278	\$0	\$0	Juneau Creek Bridge	Juneau Creek Bridge	\$118,002,807	\$86,301,869
32319-Child Stage 3	CFHWY00895	\$128,127,070	\$128,127,070	\$0	\$0	47	56	\$58,392,234	\$58,392,234
32683-Child Stage 4	STIP 32683	\$144,673,478	\$0	\$0	\$144,673,478	Juneau Creek Bridge	60	\$0	\$0
34653-Child Stage 5	STIP 34653	\$0	\$0	\$0	\$0	Juneau Creek Bridge	60	\$0	\$0
2673-Parent Final Stage	Z530140000	\$91,264,103	\$0	\$0	\$91,264,103	45	60	\$0	\$0
2673-Total Combined		\$788,652,294	\$436,309,713	\$116,405,000	\$235,937,581	45	60	\$189,902,042	\$144,694,103

**Figure 4: 2024-2027 STIP Amendment 2, Funding Plan**

The STIP also references Advance Construction (AC) funding and Advance Construction Conversion (ACC). AC and ACC allow the use of State funds to fill gaps in available federal funding on a temporary basis until Federal funds are available and obligated to the project. AC and ACC allow the department to continue the project without any interruptions due to the limited annual apportionment of Formula Funds. The current AC balance is \$257.9 million. The current STIP indicates \$144.7 million of AC will be converted post FFY 2027. This results in a \$113.2 million balance remaining in AC that the State plans to identify for ACC in future STIP amendments. This adjustment will be reported in the 2026 AFPU.

### Federal Funds

The Surface Transportation Program provides flexible funding that may be used by states and localities for projects on any federal-aid highway, including the National Highway System and other infrastructure (i.e., bridges, transit). This program is available for projects statewide, and it is a normal practice for DOT&PF to use this funding source for major projects in Alaska. The federal funds ratio for interstates is currently 93.40 percent.

### State Funds

State Match is the state’s share of project costs required to match federal program funds. Depending on the federal program requirements, the state’s share of the costs will vary, but in Alaska it is most often 9.03 percent. This project has a current state match of 6.60 percent for interstates. This project remains unimpacted by the reduction in state funds.

### Local Funds

No local funding sources have been identified for this project.

---

**Other Funding Techniques**

Due to the project’s unanticipated cost increases over the years, and the need to balance project funding requirements in the State of Alaska, other funding techniques were pursued in 2022 and 2023. The project submitted two discretionary grant applications in 2022 but was not a selected recipient. The Project applied for a MPDG to construct Stage 1B of the project in August 2023 but was not awarded the grant. The project team will continue to seek additional funding and financing options as well as future discretionary grant funding opportunities that could assist in accelerating project delivery.

**Proposed Funding Plan**

Figure 4 in Section 5.2 depicts the proposed funding plan as identified in 2024-2027 STIP Amendment 2 by FFY. Table 9 below shows current obligation, AC, ACC and planned project funding. The plan assumes Formula funds at 93.40 percent with a State Match covering the remainder. There is an AC balance of \$257.9 million, the current STIP identifies an ACC of \$144.7 million in Post FFY 2027. The 2026-29 STIP will include the \$113.2 million remaining AC for ACC for a total ACC of \$257.9 million.

**Table 9: Proposed Financing Plan by Fiscal Year, (Millions \$)**

	2023 AFPU	2024 AFPU	FFY 2025	Post FFY 2026
Expended to date	\$ 156.0	\$ 453.6	\$ 582.6	
AC	\$ 174.6	\$ 191.0	\$ 257.9	
SM	\$ 34.7	\$ 36.4	\$ 38.8	
Formula Funds	\$ 175.4	\$ 218.9	\$ 285.9	
Formula Funds Needed / ACC	\$ 184.2	\$ 385.5		\$474.40
SM Needed	\$ 13.6	\$ 23.4		\$33.50
Current Total Project Estimate	\$ 884.5	\$ 893.5	\$ 832.5	

The values shown are in hundreds of millions of dollars.  
Note: Slight discrepancies may occur due to rounding.

**Financing**

Currently, full project delivery costs will be secured through traditional funding sources with the current cost to complete occurring after 2027. As can be seen in the 2024-2027 STIP, Amendment 2 the Department has had to adjust yearly funding levels to meet Alaska’s overall fiscal constraint requirements. The Department intends to identify the remaining funding needed to complete the project in the 2026-2029 STIP. The Department will continue to seek discretionary grants, bonds, and other funding opportunities that may be available to expedite project completion. If additional funding is not obtained to supplement traditional funding the project may need to be extended to allow the Department to allocate

available funds over a greater duration. A 3.4% per year cost escalation is being used to adjust the construction cost estimates that were developed in 2024 during the CSRA workshop.

## **Cash Flow**


DOT&PF, with the support of federal funding expects to have sufficient revenues to complete the project. The project has obligated \$285.9 million dollars to date, has an AC balance of \$257.9, and state match of \$38.8 million for a total project cost of \$582.6 million to date. The State will identify the funds to complete the project in the 2026-2029 STIP as described and shown in Sections 4.1 and 5.7 of this AFPU.

Total Project obligation including Formula funds, SM, and AC since the 2023 IFP are as follows:

- 2023 IFP, March 2023: As of 30 June 2023 was \$262 million
- 2023 AFPU, February 2024: As of December 2023 was \$422.7 million
- 2024 AFPU, September 2024: As of September 2024 was \$480.8 million
- 2025 AFPU: September 2025: As of September 2025 is \$582.6 million

Figure 5 depicts the current expected cash flow to complete the project and open the road to the public in 2032. A PDA, to construct Stage 1B, was submitted on 24 July 2025 with a total funding request for an additional \$113.6 million. The PDA has been approved. The project will continue to review the Notice of Funding Opportunities (NOFO) published by the current administration and look for and pursue supplemental non-traditional funding opportunities to accelerate project delivery. There is a current AC balance of \$257.9 million, the State plans have conversion of the entire amount to Formula funds less the required SM. Funding shown includes ACC, Formula funds, and SM, the \$113.6 million obligation received after the 6/1/2025 cutoff date is shown in FFY 2025. Anticipated funding expenditures are shown for the completion of the Stages in construction and the construction of Stage 1B. It is assumed the funding for Stage 5 and 6 (\$250 million) will be allocated to the project through Formular funds or AC post FFY 2029 and will be expended in post FFY 2029. Utilizing Advance Construction as a funding technique to advance projects using state funds with the potential to be converted to federal funds later continues to be implemented. Funding and expenditures (blue and red bars) are read against the left axis, while cumulative funding and expenditures are read against the right axis.

**Figure 5: Annual & Cumulative Cash Flow (Millions \$)**



### Public-Private Partnership (P3) Assessment

The P3 is a funding mechanism that allows the advancement of a project that otherwise might have been delayed due to fiscal constraints. The project management team used the FHWA’s published P3-Screening tool in October 2022 to evaluate a P3 opportunity. This delivery method was assessed but was unlikely to result in a successful private sector partnership, additionally the CMGC contract had been awarded and was underway. The conclusion of the evaluation was that it is unlikely the Department would be successful in developing a P3 for the project.

### Risk and Response Strategies

#### Project Risks

In April 2024 the risk register was updated. The most significant risks, having a value of \$3 million or greater, identified during that assessment, in approximate ranked order, with consideration of potential impacts to both cost and schedule for the duration of the project are as follows:

1. Temporary roadway on alignment by 2027
2. Inadvertent archaeological discovery during construction
3. Cultural site expansion
4. Risk of Indirect Cost Allocation Plan (ICAP) changing
5. Quartz Creek Frontage Road
6. Cultural / Programmatic Agreement mitigation
7. Archaeological monitoring / construction monitoring scope increase

- 8. CMGC contracting method
- 9. Inadvertent discovery during construction
- 10. Insufficient funding in future years

Funding for this project is under review at all levels of government—federal, state, and local. Most of the funds needed to complete this project have been allocated. There is an AC balance of approximately \$257.9 million, the project will seek an ACC of approximately \$145 million post FFY 2027 per the current STIP. The 2026-2029 STIP will seek an ACC of the full \$257.9 million, and obligate the remaining funds needed to complete the project.

The new administration that took office in 2025 has discontinued and/or reduced some federal program funds, however none that are currently being used for this project. It is also possible that a national funding crisis could result in Congress discontinuing additional federal program funds. This project continues to be a high priority for this administration and State funds continue to be available for this project. Table 10 lists high-level project funding assumptions and risks. This AFPU addresses grants as a potential funding source and the risks associated due to their competitive nature.

**Table 10: Major Funding Assumptions and Risks**

Funding Source	Assumptions	Risks
Federal	Federal-aid Highway Program funds are authorized periodically by Congress in multi-year laws to assist the States in providing for construction, reconstruction, and improvement of highways and bridges on eligible federal-aid routes and for other special-purpose programs and projects. The Bipartisan Infrastructure Law establishes or continues FHWA programs and authorizes funding for those programs from the Highway Trust Fund (HTF).	FHWA could direct funding toward other projects.  The HTF faces recurring funding shortfalls due to an imbalance between revenues and spending. The lack of agreement on a structural fix to this imbalance creates periodic funding crises that put the infrastructure system at risk.
State	State general fund money will be used to match HTF money through the standard STIP process.	This will require approval by the Legislature and Governor for future budget appropriations.
Federal Discretionary Grant	This project is eligible and competitive for several federal discretionary grants, such as the Wildlife Crossings Pilot Program. Grants would cover discreet funding needs as components of the overall project.	Grants are highly competitive, and successful applications require investment of time and funding. Grants have set obligation and expenditure deadlines that might or might not work well with project timelines. Most grants also require non-federal match.

## **Response Strategies**

### **1.1.1 Temporary Roadway on Alignment by 2027**

In 2024 the project evaluated the impacts of allowing the traveling public onto the JCB alignment in advance of Stage 6 / final construction due to funding challenges delaying the roadway opening. It was determined that this was a risk to the project and had high potential to result in additional delays and an overall increase in cost. This option is not currently being considered by the project. To mitigate this risk JCB will open to the public after Stage 6 is completed.

### **1.1.2 Inadvertent Archaeological Discovery During Construction**

Previously there was a nationwide shortage of archaeological data recovery personnel, this had the potential to cause delays either due to staffing shortages and/or discoveries that result in expanded recovery areas. This year sufficient seasonal staff were able to be hired with additional data recovery staff available to backfill if needed. Inadvertent discoveries are outside the teams control and will cause delay to the project either by causing construction stoppages or reallocation of staff from pre-construction to construction which results in other project Stages potentially being delayed. With the high availability of data recovery staff this year the expectation of inadvertent discoveries causing project delay is minimal.

### **1.1.3 Cultural Site Expansion**

The risks associated with cultural site expansion are similar to Section 9.2.2 above and outside the project team's ability to control. Cultural resource field efforts in 2025 include ongoing Phase I/II (pedestrian survey) and Phase III (data recovery) at sites along the corridor. The team prioritized sites according to project schedule needs and is currently focusing on three remaining data recovery sites. When discoveries are made that require expanding data recovery boundaries this delay cannot be allayed by the project delivery team. The recommended mitigation would require bringing additional qualified data recovery personnel / archeologists to the project site. Availability of personnel to perform this task has the potential to result in a schedule delay and subsequent increased project costs as qualified personnel have been limited in the past. However, this year there are staff available to backfill and the likelihood of the project being impacted by the number of qualified personnel nationwide is low.

#### **1.1.4 ICAP Changes**

The rate assessed on total project costs is evaluated, established on an annual basis, and typically approved by FHWA annually. The rate is applied from July of the existing year to June 30 of the subsequent year. Rate increases will result in a cost risk to the project and rate decreases will result in a cost opportunity. The 2022 rate was 4.64%, the 2023 rate was 7.18%, the 2024 rate was 6.35%, and the 2025 rate was 5.17%. The FY 2026 rate published April 16, 2025, that will be applied to projects from July 1, 2025, to June 30, 2026, is 5.37%. This is a 0.20% increase from the previous year. This will result in slightly higher project costs. ICAP rates are outside the project delivery team’s control. Fluctuations in ICAP continue to be a project risk or opportunity.

#### **1.1.5 Scope Increase / Quartz Creek Frontage Road**

The potential for scope adjustments is decreased each year as design and construction advances. Scope adjustment is expected to be low during construction, as geophysical assessments during design were comprehensive to reduce the risk of unknowns. New adjacent developments requiring adjustment to the scope may be outside the control of the Department / project team. Quartz Creek Frontage Road is required as there are plans for community development and a frontage will be required to not allow direct access to the primary roadway. There are also planned commercial developments that will potentially require project modifications and access through the project area which may introduce conflicts, require additional mitigation, and delays.

#### **1.1.6 Cultural Resources Programmatic Agreement**

The Programmatic Agreement (PA) was amended and signed in July 2023 and expires in July 2028. The project is currently scheduled to have a completion date of 2031 and the PA will need to be amended again. If the Signatories were unable to reach a consensus and did not allow data recovery to continue while negotiating the amended PA this could delay the construction schedule. To mitigate this risk a robust communication protocol is in place to keep all signatories aware and involved in data recovery and documentation. Efforts include monthly meetings that provide a project status, current monitoring strategies, field locations where recovery is occurring, and future efforts. In addition, daily monitoring memos are prepared and available. A signatory sit visit was conducted on 16 July 2025 and another is planned for Aug of 025. The Signatories can request that the PA be amended at any time during the project and request additional mitigation. Due to signatories being consistently informed as data recovery progresses the risk that Signatories would be unwilling to sign an amended PA agreement in 2028 is considered low at this time. The Department has incorporated this risk into the Project risk register.

### **1.1.7 Archaeological Monitoring / Construction Monitoring**

The risks associated with Archaeological and Construction Monitoring are similar to Sections 9.2.2 and 9.2.3 above. Stage 5 of the project has been identified as one of the project areas with the highest sensitivity. The project is expected to have additional costs and possibly delays associated with this risk. Mitigating this risk will be difficult as discoveries, expanding scope, and availability of data recovery and monitoring personnel are outside the control of the project team.

### **1.1.8 CMGC Contracting Method**

The CMGC contract delivery method was selected to identify, mitigate, and properly assign risks and to deliver a cost-effective project. Implementing the CMGC contracting method continues to allow constructability input and schedule management by a contractor. This method will also enable the use of early work packages to advance the project prior to final design.

In March 2022, DOT&PF entered the current CMGC contract to provide preconstruction services that include working with the design firms and DOT&PF to identify risks, estimate costs, schedule development, and assist in the development of design plans.

The contractor will be required to provide expertise on constructability, sequencing, means and methods, cost estimating, and material availability and to assist in finding ways to improve the value of the project over traditional design-bid-build methods of project delivery. The CMGC contractor provides the following to reduce risk:

1. Conduct constructability reviews of the design deliverables. Develop construction means and methods sufficient to determine construction feasibility.
2. Review and evaluate cost estimates.
3. Develop a targeted maximum price for each stage and/or segment of the project that includes all labor, materials, subcontractor costs, general conditions costs, self-performed work costs, contingencies, and allowances necessary to build a fully functioning stage.
4. Develop a bid package strategy and schedule to support the design and construction schedule.

There is possibility that the CMGC contracting method is resulting in increased construction costs, however traditional design, bid, build methods would likely result in a significant extension to the delivery schedule. At this time the potentially higher construction cost associated with CMGC delivery is less than the additional cost of extending the schedule.

Extending the schedule results in a much higher cost in YOE, keeps the door open on additional mitigation being requested, and additional unknowns. Once design is completed for all stages a design, bid, build approach could be evaluated to determine if a cost savings could be realized that would not be offset by schedule delays.

#### **1.1.9 Inadvertent Discovery During Construction**

This continues to be a cost and schedule risk to the project. The risks associated with Inadvertent Discovery During Construction are similar to Sections 9.2.2, 9.2.3, and 9.2.7 above. A large and accelerated effort was undertaken in 2023 to advance data recovery to completion. Data recovery efforts are expected to continue in 2026. Data recovery and the possibility of an inadvertent discovery will remain a risk until ground disturbing construction is completed. Stage 5 is expected to conclude construction in 2030. The need to extend data recovery will continue to be beyond the control of the project management and delivery team. Contributing factors include the following:

- Changing project footprints that have contributed to delays in data recovery
- An abundance of recovered artifacts
- Potential for a nationwide shortage of Secretary of Interior-qualified Archaeologists. This was a significant / realized risk in 2024. The risk is still present but seems to be reducing.

Continued data recovery and subsurface testing within the project footprint will reduce the risk of inadvertent discoveries, although this risk cannot be eliminated completely.

#### **1.1.10 Insufficient Funding in Future Years**

The current STIP indicates that the funding to complete the project will be included in post FFY 2027 planned obligations. Not identifying funding future STIP's could result in construction delays which, in turn, could result in cost increases due to inflation, changes in ICAP, and other new risks being introduced. If the project were to be omitted from future STIP's there would be cost and schedule delays to the project. State funding being available for this project is not a concern at this time.

#### **Previous Project Cost and Schedule Risks**

As the project advances some of the risks associated with early project development and design have been resolved. The following risks have been mitigated and no longer require mitigation measures or response strategies:

- Temporary Water Use Authorization: The permits needed to temporarily divert water across the project have been obtained.
- Land Swap Agreement: The land swap has been completed

- **Water table elevation:** The vertical alignment has been revised to avoid impacts to/from the elevation of the water table.
- **ROW Acquisitions:** The ROW needed for the project has been obtained. Temporary Construction Permits (TCP's) may still be needed for the project, but these are considered minimal to no risk to the project and do not require a mitigation plan and/or response strategy.
- **Juneau Creek Bridge:** The construction contract has been funded and awarded. The contractor has begun construction.
- **Utility Relocation:** Utility relocation agreements are signed. Utility Companies are awaiting NTP to procure materials.
- **Contractor access and staging:** The staging areas already in use are sufficient for the remainder of the project. No additional staging or disposal sites will be needed.
- **Material Procurement:** The ability to meet BABA requirements is no longer a risk to the project.

Material quantities for a project this size would ordinarily be a project risk as the need to procure and transport materials on a project can significantly add to cost, increase disruptions to the traveling public, add wear on haul routes, and impact schedule. Material balancing has been a priority for this project, and stages have been adjusted to realize mass balance opportunities. The schedule of excavation on Stages 1B and 5 were adjusted and the material generated on site has been used to complete the construction of preliminary embankments on Stages 3 and 4. Utilizing materials generated on site continues to be an opportunity to save funds and maintain the schedule for this project. Currently, as designed, the project does not anticipate needing any material from outside the project limits.

Construction has inherent risks associated with unknown and/or unanticipated conditions. Every effort is being made to identify risks as early as possible so that measures to mitigate or avoid project delays can be developed or unexpected costs can be avoided. The list below includes previously identified, but not quantified, project risks that could impact cost and schedule. The following list has been updated for this AFPU to include risk identification and mitigation strategies:

- Construction:
  - Risk: Cost and schedule.
  - Mitigation: See Sections 9.2.1, 9.2.2, 9.2.7, 9.2.8, and 9.2.9
- Archaeological data recovery:
  - Risk: Cost and schedule.
  - Mitigation: See Sections 9.2.2, 9.2.3, and 9.2.9
- Environmental permitting: A reevaluation of the EIS is required in 2026.
  - Risk: Cost and schedule.
  - Mitigation: The project will continue to be proactive in identifying permits early on to avoid impacts to schedule and cost.
- Weather (winter shutdown):
  - Risk: Schedule.
  - Mitigation: This is outside the control of the project delivery team. Paving and other activities are weather- and temperature-dependent.
- Impacts to the traveling public:
  - Risk: Project support and schedule.
  - Mitigation: See Section 9.2.1.
  - Mitigation: The contractor is responsible for the development of traffic control plans that reduce delays to the traveling public and consider holidays, weekends, and other events that are expected to result in higher traffic volumes on the roadway.
- Delayed decision making:
  - Risk: Cost and schedule.
  - Mitigation: DOT&PF has identified a team to work on this project to make sure the right decisions are made in a timely manner. It is also imperative that the NEPA document and the mitigation outlined in the NEPA document are thoroughly identified and implemented with as few changes as possible.
- Change in project delivery method:
  - Risk: Cost and schedule.
  - Mitigation: See Section 9.2.8.
  - Mitigation: Currently, CMGC is being used to deliver the project. Design-bid-build has been used on other stages. The Department is utilizing the project delivery method that best suits each stage of the project to improve the delivery schedule and reduce construction costs as much as possible.

- Market conditions:
  - Risk: Schedule and cost.
  - Mitigation: Post-pandemic material shortages continue to elevate prices. Oil and gas prices have not returned to pre-pandemic levels. Fluctuating tariffs have potential to impact prices.
- Contractor non-performance:
  - Risk: Cost, schedule, and quality.
  - Mitigation: In the earlier stages of the project, there was an issue with non-performance. The contract with that CMGC contractor was terminated. To date, the current CMGC and consultant contractors have been performing to expectations. Should non-performance be an issue in the future, the Department will terminate contracts and reissue them. This is not considered a high risk at this time.
- Political/Policy changes:
  - Risk: Cost, schedule, and quality.
  - Mitigation: 2026 is the next election year and therefore this risk is currently lower than it was in 2024 / other years. The project continues to have significant impacts on the overall Surface Highway Transportation Program for the State of Alaska, causing re-consideration for cost savings in the project as well as schedule impacts associated with deferring mitigation or entire stages of work.
- Stakeholder and other agency involvement:
  - Risk: Schedule.
  - Mitigation: See Section 9.2.6
  - Mitigation: The risk at this time is considered lower than when the project was in its earlier stages. Well-developed working relationships have been established through consistence and regularly scheduled communication, resulting in low risk associated with stakeholder and agency involvement.
- Cash flow restrictions:
  - Risk: Schedule and cost.
  - Mitigation: See Section 9.2.10. This risk would be mostly mitigated by establishing full funding for the project in the 2024–2027 STIP. If funding is not obligated and/or non-traditional funding is not obtained it would affect both the total cost and overall schedule.

## **Annual Update Cycle**

Financial Plans must be updated annually (23 USC 106(h)). The submission dates and reporting periods (data “as of” dates) are proposed in the IFP. The annual update should be submitted to FHWA no later than 90 days after the end of each reporting period. For major projects with phasing plans (such as proposed for this project), annual updates should be submitted each year until the entire project is complete.

The effective date for annual updates will be June 30 of each year. Data included in the annual report will be from June 30 of the prior year to June 30 of the current year. Annual updates will be submitted to FHWA for approval on or before September 30 (within 90 days) of the effective date.

This AFPU reflects the changes that have occurred since the submittal of the 2024 AFPU. It includes the funding expenditures as of June 30, 2025, and the state’s plan to fund and monitor the project. Subsequent AFPU’s will occur annually and reflect changes that have occurred within the standard reporting period.

## **Summary of Cost Changes Since Last Year’s Financial Plan**

The 2024 CSRA had a cost estimate range for Stage 1B of \$139.6 million (0 percentile) to \$174.7 million (70th percentile). The 2024 AFPU used the 20th percentile estimated cost from the CSRA. Stage 1B at the 20th percentile was estimated to cost \$157.0 million. The current PDA submitted on 24 July for the construction, utilities, and ROW was \$117.3 million. This is a cost reduction to the project of \$39.7 million. Stages 5 and 6 are also expected to be awarded 2 years earlier than was identified in the 2024 AFPU. Due to the acceleration the YOE estimate (20th percentile) for Stage 5 has been reduced from \$146.3 million to \$137.2 million, a resultant savings of \$9.1 million. The total project cost has realized a reduction of \$45.4 million since the 2024 AFPU.

## **Cost and Funding Trends Since Initial Financial Plan**

The economic factors from the pandemic and Buy American provisions are likely still impacting the project. The fluctuating tariffs could potentially impact material prices depending on where they are sourced. Inflation rates have remained stable since there return to the traditional expected rate of approximately 3.3% from the 2023 rate of 6.0%. Inflation rates were 2.9% and 2.7% in 2024 and 2025 respectively. ICAP rates went down in 2024 to 5.17%, which was 0.45% lower than the 5-year average. The current ICAP rate for federally funded projects is 5.37%, an increase of 0.20% from last year, which resulted in a cost increase to the project. As construction and design continue to advance, stages are awarded for construction, and knowledge of conditions is gained, it is anticipated that costs will continue to be refined. Balancing the cost of transportation projects with available

funding continues to be a challenge across the state. The 2024-2027 STIP indicates that the remaining funds needed to construct the project will be identified post 2027.

### **Summary of Schedule Changes Since Last Year's Financial Plan**

The project schedule continues to be impacted by funding availability. Stage 1 was split into 1A and 1B after 2020. Final paving and striping were originally scheduled (2017-2020) as Stage 5 and is currently Stage 6. Stage 5 is now the western interchange. Table 3 includes schedule updates before and after the designation as a Major Project in 2022.

Table 3 in Section 0 shows the project schedule changes since the project was designated a major project in 2022. Table 3 in Section 3 shows the current and previously planned schedules by stage for the project. The 2024 AFPU, based on the 20th percentile 2024 CSRA, had an estimated completion date of October 2034. The current estimated completion date is end of 2031. This is a decrease of 22 – 24 months. This savings in schedule allows the roadway to be opened to the public in 2032.

### **Schedule Trends Since Initial Financial Plan**

The schedule has been updated and includes adjustments to the initiation and duration of some Stages; see Stage 1 was split into 1A and 1B after 2020. Final paving and striping were originally scheduled (2017-2020) as Stage 5 and is currently Stage 6. Stage 5 is now the western interchange. Table 3 includes schedule updates before and after the designation as a Major Project in 2022.

Table 33 in Section 3.0. The IFP (2023) included six construction stages and expected completion in 2027. Inadvertent discoveries during archaeological data recovery and funding continue to be the greatest risk / impact to the schedule. The risk of additional scope being added and/or additional mitigation being requested as the schedule is extended due to adjacent development continues to be a risk to the project schedule. The 2024 AFPU included seven construction stages and was expected to open to the public in 2034. The project currently has six construction stages, stages six and seven from the 2024 report have

been consolidated, the current anticipated construction completion date is end of 2031 with the road opening to the public in 2032. This is a schedule savings of 24 months.