


# Meeting Purpose


To share new information regarding the project design and discuss the project's next steps.



## Project Schedule








» Project completion is scheduled for 2027.

# West End (Phase 1A)





- » Will be completed in August 2023.
- » MP 57 and 58 erosion repair is tentative for spring 2024.

# East End (Phase 1B)









- Work on Phase 1B and Phase 3 will overlap in 2024.
- The excess material from Phase 1B (MP 45-47) will be used in Phase 3 construction.

- » Utility relocations are being finalized.
- The project team will work with property owners on approaches and driveway designs throughout 2023.


## Juneau Creek Bridge (Phase 2)





- » May 2023: Anticipated 95% design of the steel plate girder bridge.
- » Spring/Summer 2023: DOT&PF, the Independent Cost Estimator, and the Construction Manager/ General Contractor will begin estimating and negotiating.
- » August 2023: Juneau Creek Bridge contract is anticipated to be awarded to QAP Traylor Joint Venture.
- » 2027: Construction of the Juneau Creek Bridge is slated to be complete.

## New Alignment (Phases 3-4)





The Contractor conducting rock excavation (drilling and blasting) within Phase 4.



This is the westernmost end of Phase 4, looking west towards the "Land Swap" and the future intersection of the new and existing Sterling Highway.




The Contractor removing snow and mobilizing equipment to begin the 2023 construction.



The Contractor removing snow to allow drilling and blasting activities to resume.

- » Phases 3–4 began in August 2022 and are on track for completion in October 2024.
- » Include a significant amount of excavation and embankment, including the installation of culverts, drainage, and some wildlife crossings. Phase 6 will include asphalt and other finish work.
- » All trail access (Bean Creek, Resurrection Pass, Slaughter Gulch) will remain open. Be aware of flaggers, trail detours, and heavy equipment.

## Western Intersection (Phase 5)





CIRI Land Exchange
Completed March 2023


Tree Clearing
April 2023

Geotechnical Drilling
Exploration
April - May 2023

Archeological Activities
June - September 2023


Tight Diamond Interchange Design 2023 - 2024

## Recreation Access (Phases 3-6)





#### Resurrection Pass Trail

- » Juneau Falls Trailhead: The team continued coordination with the USDA Forest Service and developed a 30% design.
- » Juneau Falls Overlook: DOT&PF plans to perform geotechnical exploration this summer to further the design.
- » Bean Creek and Resurrection Pass Trail: Connections will be surveyed and finalized after site visits with the Agencies.



### Contact Us & More Information





#### Written Comment:

Fill out a comment sheet at this meeting.



Visit the website: sterlinghighway.net

### Design Questions

Jonathan Tymick, P.E. Project Manager 907-269-0453 Jonathan.Tymick@alaska.gov

#### **Construction Questions**

Shaun Combs
Project Engineer
907-595-2009
Shaun.Combs@alaska.gov

**Know Before You Go** 



www.511.alaska.gov

for road conditions